

Centreville Public Schools Construction Schedule

ID	Task Mode	Name	Duration	Start	Finish	Predecessors
1		Centreville Construction Summer 17'	209 days	Tue 11/8/16	Fri 8/25/17	
2		PRECON - BIDDING	28 days	Tue 11/8/16	Thu 12/15/16	
3		Bid Period	16 days	Tue 11/8/16	Tue 11/29/16	
4		Pre-bid meeting	0 days	Wed 11/16/16	Wed 11/16/16 3FS-10 days	
5		Receive Bids	0 days	Tue 11/29/16	Tue 11/29/16 3FF	
6		Interview / Award	4 days	Wed 11/30/16	Mon 12/5/16 5	
7		Board Approval - issue contracts	8 days	Tue 12/6/16	Thu 12/15/16 6	
8		Shop Drawing / Submittal Phase	12 wks	Fri 12/16/16	Thu 3/9/17 7	
9		HVAC Equip Lead Time	9 wks	Fri 3/10/17	Thu 5/11/17 8	
10		Last day of school	0 days	Tue 6/13/17	Tue 6/13/17	
11		Track Renovations	64 days	Wed 5/24/17	Mon 8/21/17	
12		Mobilize	2 days	Wed 5/24/17	Thu 5/25/17 7FS+3 days	
13		Safety Fence & Signage, Trailer Setup	2 days	Fri 5/26/17	Mon 5/29/17 12	
14		Demo Rubber surface	3 days	Wed 5/31/17	Fri 6/2/17 12	
15		Demo - Fence	4 days	Wed 5/31/17	Mon 6/5/17	
16		Mill Asphalt track all areas	2 wks	Tue 6/6/17	Mon 6/19/17 15	

Centreville Public Schools
2017 Bond Series 2



Critical		Inactive Task	
Critical Split		Inactive Milestone	
Task		Inactive Summary	
Split		Manual Task	
Milestone		Duration-only	
Summary		Manual Summary Rollup	
Project Summary		Manual Summary	
Rolled Up Critical		Start-only	
Rolled Up Critical Split		Finish-only	
External Tasks		Deadline	
External Milestone		Progress	

Centreville Public Schools Construction Schedule

ID	Task Mode	Name	Duration	Start	Finish	Predecessors
17		Regrade all Gravel & millings	6 days	Tue 6/20/17	Tue 6/27/17 16	
18		Set fence post	3 days	Wed 6/28/17	Fri 6/30/17 17	
19		New Concrete walks & Fence	5 days	Mon 7/3/17	Fri 7/7/17 18	
20		Base coat asphalt	1 day	Mon 7/10/17	Mon 7/10/17 19	
21		topsoil & seed inside track repairs	3 days	Tue 7/11/17	Thu 7/13/17 20	
22		Top coat Asphalt	2 days	Fri 7/14/17	Mon 7/17/17 21	
23		Install bleachers	5 days	Mon 7/17/17	Fri 7/21/17	
24		Rubber track & Stripe	15 days	Tue 8/1/17	Mon 8/21/17 22FS+10 days	
25		Final Concrete walks and gates	6 days	Tue 8/1/17	Tue 8/8/17 24SS	
26		Final repair landscaping	5 days	Wed 8/9/17	Tue 8/15/17 25	
27		Parking Lot and drive	30 days	Mon 6/19/17	Fri 7/28/17	
28		Mill Parking lots	1 wk	Wed 6/28/17	Tue 7/4/17 17	



Centreville Public Schools
2017 Bond Series 2

Critical		Inactive Task	
Critical Split		Inactive Milestone	
Task		Inactive Summary	
Split		Manual Task	
Milestone		Duration-only	
Summary		Manual Summary Rollup	
Project Summary		Manual Summary	
Rolled Up Critical		Start-only	
Rolled Up Critical Split		Finish-only	
External Tasks		Deadline	
External Milestone		Progress	

Centreville Public Schools Construction Schedule

ID	Task Mode	Name	Duration	Start	Finish	Predecessors
29		Gravel & Mill to regrade & compact	1 wk	Wed 7/5/17	Tue 7/11/17 28	
30		Demo bleachers	5 days	Mon 6/19/17	Fri 6/23/17	
31		Fine grade lots / drives	2 days	Wed 7/12/17	Thu 7/13/17 29	
32		Base coat asphalt	3 days	Fri 7/14/17	Tue 7/18/17 31	
33		Topsoil / landscaping / seeding	3 days	Wed 7/19/17	Fri 7/21/17 32	
34		Top Coat Asphalt	3 days	Mon 7/24/17	Wed 7/26/17 33	
35		Stripe lots	2 days	Thu 7/27/17	Fri 7/28/17 34	
36		Elementary	70 days	Mon 5/22/17	Fri 8/25/17	
37		Demo boiler system	8 days	Mon 5/22/17	Wed 5/31/17	
38		Replace Mech Boiler units	6.5 wks	Tue 6/13/17	Thu 7/27/17 10	
39		HVAC replacement	8 wks	Tue 6/13/17	Mon 8/7/17 38SS	
40		Demo Gang Bathrooms, demo bldg items	7 days	Tue 6/13/17	Wed 6/21/17 38SS	
41		Classrooms = Demo Lights ceilings and flooring.	2 wks	Tue 6/13/17	Mon 6/26/17 40SS	
42		Install metal soffit on canopies	7 days	Mon 6/19/17	Tue 6/27/17	
43		New Gang Bathrooms Complete	6 wks	Thu 6/22/17	Wed 8/2/17 40	
44		Install new ceiling grid	3 wks	Tue 6/27/17	Mon 7/17/17 41	

Centreville Public Schools
2017 Bond Series 2




Critical		Inactive Task	
Critical Split		Inactive Milestone	
Task		Inactive Summary	
Split		Manual Task	
Milestone		Duration-only	
Summary		Manual Summary Rollup	
Project Summary		Manual Summary	
Rolled Up Critical		Start-only	
Rolled Up Critical Split		Finish-only	
External Tasks		Deadline	
External Milestone		Progress	

Centreville Public Schools Construction Schedule

ID	Task Mode	Name	Duration	Start	Finish	Predecessors
45		New LED Lights	3 wks	Tue 7/18/17	Mon 8/7/17 44	
46		Install new ceiling panels	5 days	Tue 8/8/17	Mon 8/14/17 45	
47		Finishes all classrooms & hallways	3 wks	Mon 6/26/17	Fri 7/14/17	
48		High School	36 days	Mon 5/15/17	Mon 7/3/17	
49		Demo boilers	7 days	Mon 5/15/17	Tue 5/23/17	
50		HVAC work (Boilers, Pumps, controls)	2.5 wks	Mon 6/5/17	Wed 6/21/17 49	
51		Doors, Frames & Hardware	1 wk	Tue 6/27/17	Mon 7/3/17 10FS+10 days	
52		Inspections / Occupancy	4 days	Mon 7/17/17	Thu 7/20/17 47	
53		Punch List - AE/Owner/ CM	3 days	Mon 7/17/17	Wed 7/19/17 52SS	
54		Complete all punch list items	6 days	Thu 7/20/17	Thu 7/27/17 53	
55		Project Completion	0 days	Thu 7/27/17	Thu 7/27/17 54	

Centreville Public Schools
2017 Bond Series 2



Critical		Inactive Task	
Critical Split		Inactive Milestone	
Task		Inactive Summary	
Split		Manual Task	
Milestone		Duration-only	
Summary		Manual Summary Rollup	
Project Summary		Manual Summary	
Rolled Up Critical		Start-only	
Rolled Up Critical Split		Finish-only	
External Tasks		Deadline	
External Milestone		Progress	